

University of Tennessee Knoxville (UTK)

PrStat	SBC#	Project Name	Project Cost	Description	Text	Mgr Last Name	Fund
PLDES	540/009-13-2012	Academic & Instruct Support Fac-Melrose	2,000,000	SUMMARY	On hold	Campbell	J010001775
				DESIGNER	TBD		
	540/009-12-2014	Alpha Gamma Rho	2,245,000	SUMMARY	Estimated Bid Q1/17	Starnes	J010001814
				DESIGNER	The Lewis Group Architects		
				CONTRACTOR	Wright Contracting, Inc.		
	540/001-01-2016	Bio Systems Engr Learning & Innov Hub	350,000	SUMMARY	Early Design Phase Estimated Bid 02/17	Haeuptle	J010001830
				DESIGNER	Sanders Pace Architecture		
	540/009-09-2015	Boathouse Improvements	3,000,000	SUMMARY	Estimated Completion Q4/17	Byard	J010001818
				DESIGNER	Lindsay & Mpales Architects, Inc.		
				CONTRACTOR	P & W Construction		
	540/009-01-2015	Campus Master Plan Update	265,000	SUMMARY	Early Design Phase	Hopson	J010001815
				DESIGNER	Bullock-Smith & Partners		
	540/009-18-2007	Cherokee Campus Parking (A45)	7,500,000	SUMMARY	On hold	Crowder	J010001705
				DESIGNER	Bullock Smith & Partners		
	540/009-03-2017	Cherokee Farm - Parking Lot Improvements	375,000	SUMMARY	Early Design Phase		J010001840
	540/009-04-2016	Classroom Upgrades (2014-2015)	5,000,000	DESIGNER	TBD	Starnes	J010001826
				SUMMARY	Early Design Phase		
	540/009-01-2012	Deferred Maintenance	12,500,000	SUMMARY	Under Campus Management	Lowrie	J010001763
				DESIGNER	TBD		
	540/009-06-2011	Dining Services Improvements (2011-2012)	3,100,000	SUMMARY	Early Design Phase	Bakewell	J010001810
	540/009-05-2016	Engineering Services Facility	3,000,000	SUMMARY	Early Design Phase	Campbell	J010001828
				DESIGNER	McCarty Holsaple McCarty		
	540/009-10-2016	Environ & Utility Saving Project(16-17)	2,500,000	SUMMARY	Early Design Phase	Kaminsky	J010001831
				DESIGNER	Vreeland Engineers Inc.		
	540/009-16-2016	Golf Team Facility	2,500,000	SUMMARY	Early Design Phase	Starnes	J010001836
				DESIGNER	Blankenship & Partners		
	540/009-08-2016	Haslam Field Expansion	5,000,000	SUMMARY	Early Design Phase	Gibson	J010001832
				DESIGNER	TBD		
	540/009-04-2012	Lab Renovations	11,000,000	SUMMARY 1	Phase 1 - Senter Hall Estimated Completion Q4/16	Lowrie	J010001766
				SUMMARY 2	Phase 2 Tandec Estimated Competition Q3/16		
				DESIGNER	Smee + Busby/I.C. Thomasson Associates		
				CONTRACTOR	K & F Construction		
	540/009-09-2016	Library Renovations	2,000,000	SUMMARY	Early Design Phase	Bakewell	J010001833
				DESIGNER	Sparkman & Associates, Inc.		
	540/009-01-2017	Nursing Building Renovation & Addition	200,000	PROGRAMMING	HOK -Programming	Bakewell	J010001838
	540/009-07-2016	OIT Improvements and Infrastructure	1,000,000	SUMMARY	Early Design Phase	Kaminsky	J010001834
				DESIGNER	TBD		
	540/009-18-2011	Panhellenic Building Renovations Ph II	5,500,000	SUMMARY 1	Phase 1 Demo On hold	Kaminsky	J010001758
				SUMMARY 2	Phase 2 Building Renovation On hold		
				DESIGNER	CH2M Hill		
	540/009-03-2016	Parking Garage/Parking Lot Repair(14-15)	1,000,000	SUMMARY	Early Design Phase	Starnes	J010001827
				DESIGNER	TBD		
	540/009-04-2014	Renovations for Governor's Chairs(13-14)	250,000	SUMMARY	On hold	Starnes	J010001804
				DESIGNER	Contract wasn't executed with Designer		
	540/009-11-2014	Science Engineer Infrastructure Update	9,000,000	SUMMARY	Early Design Phase	Kaminsky	J010001812
				DESIGNER	I.C. Thomasson Associates, Inc.		
	540/020-02-2015	UTSI-Upgrade Infrastructure Systems-Ph I	2,000,000	SUMMARY	Early Design Phase	Byard	J020008123
				DESIGNER	Cogent Studio, LLC		
	540/009-11-2016	Window Replacements and Masonry Repairs	5,400,000	SUMMARY	Early Design Phase	Lowrie	J010001835
				DESIGNER	Lindsay & Maples Architects, Inc.		
24			86,685,000				
CONST	540/009-05-2013	11th Street Pedestrian Bridge Repainting	1,750,000	SUMMARY	Substantially Complete 08/27/15	Lowrie	J010001788
				SUMMARY 2	Phase 2 Bridge Sidewalk repairs Estimated Bid Q1/16		

PrStat	SBC#	Project Name	Project Cost	Description	Text	Mgr Last Name	Fund
				DESIGNER	Barge Waggoner Sumner Cannon		
				CONTRACTOR	Southern Constructors		
	540/020-01-2015	Aerothermodynamics Laboratory	1,000,000	SUMMARY	Early Design Phase	Kaminsky	J020008122
				DESIGNER	UCM		
	540/009-06-2014	Arena Renovations and Repairs	15,000,000	SUMMARY 1	Phase I: Roof & Structural Repairs S.C. 10/20/2016	Gibson	J010001806
				SUMMARY 2	Phase II: Lockers & Toilet Renovations Estimated Bid Q4/16		
				DESIGNER	Studio Four Design		
				CONTRACTOR 1	Phase 1 Rouse		
				CONTRACTOR 2	Phase 2 Locker Johnson & Galyon, Inc.		
	540/009-01-2016	Athletics Scoreboard Replacements	2,000,000	SUMMARY	Estimated Completion Q1/17	Lowrie	J010001823
				DESIGNER	Sparkman & Associates Architects, Inc.		
				CONTRACTOR	K & F		
	540/009-09-2014	Building Access Improvements	2,300,000	SUMMARY	Estimated Completion Q2/17	Kaminsky	J010001807
				DESIGNER	West Welch Reed		
				CONTRACTOR	SimplexGrinnell LP		
	540/009-08-2015	Campus Beautification - Vol Blvd Ph 1	11,124,000	SUMMARY 1	Phase 1A: Schematic Design	Campbell	J010001820
				SUMMARY 2	Phase 1B: Road Paving Substantially Complete 10-12-16		
				SUMMARY 3	Phase 1 B2: Additional Road Work Estimated Bid Q1/17		
				SUMMARY 4	Phase 2		
				DESIGNER	Ross Fowler		
				CONTRACTOR 1	Merit Construction		
	540/009-04-2011	Campus Beautification Project (FY11-12)	8,500,000	SUMMARY	Phase I Estabrook - Substantially Complete 10/16/2016	Campbell	J010001799
				SUMMARY 2	Phase 2 Torchbearer Substantially Complete 09/08/15		
				DESIGNER	Barge Waggoner Sumner Cannon		
				CONTRACTOR 1	Phase 1 Estabrook Johnson & Galyon		
				CONTRACTOR 2	Phase 2 Torchbearer Plaza Johnson & Galyon		
	540/009-10-2002	Campus Entrances	3,122,000	SUMMARY 1	Lake Loudon: Substantially Complete 10/05/09	Cate	J010001544
				SUMMARY 2	Fraternity Park Signage Substantially Complete Mike will get thi		
				SUMMARY 3	Sorority Signage Design Only		
				DESIGNER	Ross/Fowler Architecture & Landscape Architecture		
				CONTRACTOR 1	Lake Loudoun: Rouse Construction Company		
				CONTRACTOR 2	Southern Constructors		
				CONTRACTOR 3	Sorority Signage Merit		
	540/009-10-2014	Chiller System Improvements	5,000,000	SUMMARY	Estimated Completion Q4/17	Kaminsky	J010001811
				DESIGNER	Barge Waggoner Sumner Cannon		
				CONTRACTOR	Shoffner Kalthoff Mechanical		
	540/009-02-2014	Classroom Upgrades (2013-2014)	4,019,000	SUMMARY 1	Phase 1 Humanities Social Science - UCM	Starnes	J010001803
				SUMMARY 2	Phase 2 Communications Building Substantially Complete 08/06/15		
				SUMMARY 3	Phase 3: Perkins Substantially Complete 11-03-2016		
				SUMMARY 4	Phase 4: Conference Center Building (ELI)		
				DESIGNER 1 & 3	Phase 1 & 3: Sanders Pace Architecture		
				DESIGNER 2	Phase 2: McCarty Holsaple McCarty		
				CONTRACTOR 1	Phase 1 - UCM		
				CONTRACTOR 2	Phase 2: Wright Contracting		
	540/009-07-2013	Cumberland Ave Steam Line Replacement	6,000,000	SUMMARY 1	2017-0104 Substantially Completed	Shokouhi	J010001786
				SUMMARY 2	Phase 2a and 2b		
				DESIGNER	I.C. Thomasson Associates		
				CONTRACTOR 1	Southern Constructors		
				CONTRACTOR 2	Southern Constructors		
	540/009-08-2013	Deferred Maintenance (13-14)	1,240,000	SUMMARY	Phase 1: Clarence Brown Basement Upgr S.C. 11/25/14	Shokouhi	J010001800
				DESIGNER	Brewer Ingram Fuller		
				CONTRACTOR	Christopoulos & Kennedy Construction Inc.		
	540/009-05-2009	Electrical Dist System Improv Phase V	16,495,000	SUMMARY 1	Phase 1 Electrical Dist: Substantially Complete 07/17/2013	Kaminsky	J010001728
				SUMMARY 2	Phase 2 Pat Head: Substantially Complete 06/25/13		

PrStat	SBC#	Project Name	Project Cost	Description	Text	Mgr Last Name	Fund
				SUMMARY 3	Phase 3 Steam Plant Substation Estimated Completion Q2/17		
				DESIGNER	Vreeland Engineers, Inc.		
				CONTRACTOR 1	Phase 1 Electrical Dist.: Service One Inc.		
				CONTRACTOR 2	Phase 2 Pat Head: Broadway Electric Service Corp		
				CONTRACTOR 3	Phase 3: Besco		
	540/009-09-2013	Environmental Initiatives (13-14)	1,500,000	SUMMARY	Phase 1 11th St. Garage Solar Substantially Complete 06/05/15	Lowrie	J010001801
				SUMMARY 2	Phase II: Additional Solar Panels on 11th Street		
				SUMMARY 3	Phase 3: Lighting Upgrades, Water Reduction, Renewable Energy, a		
				DESIGNER	Johnson Architecture		
				CONTRACTOR	GEM Technologies, Inc		
	540/009-11-2015	Fire Safety Upgrades - Ph I	3,800,000	SUMMARY 1	Substantially Completed 2016-1102	Lowrie	J010001822
				SUMMARY 2	Phase 2 Additional Buildings College of Nursing, Austin Peay, Da		
				DESIGNER	Architects Weeks Ambrose McDonald		
				CONTRACTOR	Phase 1 K & F Construction		
				CONTRACTOR 2	Southern Constructors, Inc.		
	540/009-08-2014	Hodges Library Improvements	1,600,000	SUMMARY 1	Substantially Complete 03-01-2016	Bakewell	J010001808
				SUMMARY 2	Phase 2 FF & E		
				SUMMARY 3	Phase 3 One Stop & Veteran's Center		
				DESIGNER	Sparkman and Associates		
				CONTRACTOR 1	Wright Contracting, Inc.		
	540/009-14-2004	Humanities Complex HVAC Upgrade	7,510,000	SUMMARY 1	Phase 1 Substantially Complete 08/20/10	Kaminsky	J010001603
				SUMMARY 2	Phase 2 Substantially Complete 08/10/11		
				SUMMARY 3	Phase 3 Replace HVAC in McClung Tower S.C. 12/06/13		
				SUMMARY 4	Phase 4 IT Data Communications Estimated Completion Q1/17		
				DESIGNER	I.C. Thomasson Associates, Inc.		
				CONTRACTOR 1	Phase 1 Southern Constructors Inc.		
				CONTRACTOR 2	Phase 2 Southern Constructors Inc.		
				CONTRACTOR 3	Interstate Mechanical Contractor		
				CONTRACTOR 4	Phase 4: Southern Constructors, Inc		
	540/009-04-2006	Joint Institute in Advanced Materials	59,300,000	SUMMARY 1	Substantially Complete 03/03/15	Byard	J010001662
				SUMMARY 2	Phase 2: Estimated Completion Q4/16		
				DESIGNER	AMA (JV)		
				CONTRACTOR	Blaine Construction Corporation		
	540/009-06-2015	Lake Ave Parking Garage	28,000,000	SUMMARY	Estimated Completion Q1/18	Starnes	J010001817
				DESIGNER	Design Innovation Architects		
	540/009-14-2012	Masonry Repairs Phase V	3,000,000	SUMMARY 1	Phase 1 Pasqua Nuclear Eng. On hold	Campbell	J010001776
				SUMMARY 2	Phase 2 Taylor Law College Substantially Complete 08/20/2014		
				SUMMARY 3	Phase 3 Hesler Biology Early Design Phase		
				SUMMARY 4	Phase 4 Andy Holt Tower Substantially Complete 07/03/2014		
				SUMMARY 5	Phase 5 Cumberland Ave. Retaining Wall S.C. 09/01/2013		
				SUMMARY 6	Cumberland Avenue Brick Repair		
				DESIGNER	CH2M Hill		
				CONTRACTOR 2	Phase 2 Taylor Law Southern Constructors		
				CONTRACTOR 4	Phase 4 Andy Holt Tower: Wasco, Inc.		
				CONTRACTOR 5	Phase 5 Cumberland Ave. Wall WASCO, Inc.		
	540/009-10-2008	McKenzie Lawson Ath Ctr Addn	62,000,000	SUMMARY 1	Phase 1: Substantially Complete 08/12/09	Gibson	J010001716
				SUMMARY 2	Phase 2: Substantially Complete 04/16/10		
				SUMMARY 3	Phase 3A: Substantially Complete 02/05/2013		
				SUMMARY 4	Phase 4: Haslam Field Expansion Estimated Bid Q1/17		
				SUMMARY 5	Phase 5 Graphics Substantially Complete 11/26/2014		
				DESIGNER	Blankenship & Partners & Cope Associates		
				CONTRACTOR 1	Phase 1: Blount Excavating		
				CONTRACTOR 2	Phase 2: Rouse Construction Company		
				CONTRACTOR 3	Phase 3A: Blaine Construction Corporation		

PrStat	SBC#	Project Name	Project Cost	Description	Text	Mgr Last Name	Fund
				CONTRACTOR 4	Phase 4 Rouse Construction		
				CONTRACTOR 5	Phase 5: Blaine Construction Corporation		
	540/001-01-2015	Morgan Hall Life Safety Improvements	500,000	SUMMARY	Estimated Completion Q4/16	Lowrie	J010001816
				DESIGNER	UCM		
	540/009-15-2012	New Student Housing	98,700,000	SUMMARY	Estimated Completion Q1/17	Bakewell	J010001777
				DESIGNER	Cope Associates		
				CONTRACTOR	CM/GC Blaine Const.		
	540/009-07-2015	Neyland Stadium Improvements	3,000,000	SUMMARY	Substantially Completed 2016-0815	Lowrie	J010001819
				SUMMARY 2	Subproject 2 - Exterior Painting		
				DESIGNER	Studio Four Design		
				CONTRACTOR	Wright Contracting		
	540/009-17-2007	Parking Garage Vol Blvd & Pat Sumt (A46)	31,800,000	SUMMARY	2016-1026 Substantially Complete	Overly	J010001679
				DESIGNER	Lindsay & Maples Architects & Bullock Smith & Partners		
				CONTRACTOR	CM/GC Blaine Construction		
	540/009-05-2003	Roof Replacement Multiple Buildings	3,680,000	SUMMARY 1	Phase 1 Hodges Library: Substantially Complete 08/18/04	Lowrie	J010001550
				SUMMARY 2	Phase 2 Conference Center: Substantially Complete 07/11/11		
				SUMMARY 3	Phase 3: Various Roofs		
				DESIGNER	Grieve Associates Architects		
				CONTRACTOR 1	Hodges Library: CM Henley		
	540/009-18-2012	Science Lab Fac (Cumberland & 13th)	102,490,000	SUMMARY	CSA #1 Substantial Completion 2016-0420	Haeuptle	J010001779
				SUMMARY 2	CSA #2 Estimated Completion Q2/2018		
				DESIGNER	McCarty Holsaple McCarty		
				CONTRACTOR	CM/GC Rentenbach Constructors, Inc.		
	540/009-19-2012	Science Lab Fac (Strong Hall Site)	114,000,000	SUMMARY 1	Bid Package #1, Phase 1 Substantially Complete 04/01/2014	Campbell	J010001783
				SUMMARY 1A	Bid Package 1 - Phase II Replacement of S&C Electrical Switch SC		
				SUMMARY 2	BP#2 Data Hub Relocation Substantially Complete 07/01/14		
				SUMMARY 3	BP#3 Mass Demolition Substantially Complete 07/01/14		
				SUMMARY 4	BP#4 Excavation, Grading, Storm Sewer		
				SUMMARY 5	BP#5 Deep Foundations		
				SUMMARY 6	BP#6 Structural Frame		
				SUMMARY 7	BP#7 Building Envelope and Finish-out		
				DESIGNER	The Lewis Group		
				CONTRACTOR	CM/GC JV, Rentenbach/Messer		
	540/009-11-2000	Steam Distribution Improvements	1,807,500	SUMMARY 1	Phase 1 Steam Line Substantially Complete 06/25/15	Shokouhi	J010001510
				SUMMARY 2	Phase 2 Replace Steam Line Substantially Complete 06/25/15		
				DESIGNER	I.C. Thomasson Assoc.		
				CONTRACTOR 2	Phase 2 Southern Constructors, Inc.		
	540/009-07-2012	Steam Plant Conv to Natural Gas (Plan)	24,000,000	SUMMARY 1	2016-1019 Substantially Completed	Sealy	J010001769
				SUMMARY 2	Phase 2 Estimated Completion Q2/16		
				DESIGNER	I.C. Thomasson Assoc.		
				CONTRACTOR	Southern Constructors, Inc.		
	540/009-21-2011	Storm Damage	36,480,000	SUMMARY 1	2017-0202 Zone 1 Walters Life Sciences Substantially Completed	Campbell	J010001760
				SUMMARY 2	Zone 2: Office of Equity & Diversity Substantially Complete 03-2		
				SUMMARY 3	Zone 3: Jessie Harris Building Substantially Complete 2016-0811		
				SUMMARY 4	Zone 4: McClung Tower Substantially Complete 10/13/15		
				SUMMARY 5	Zone 5: Art & Architecture Substantially Complete 09/03/15		
				SUMMARY 6	Zone 6 Substantially Complete 06/18/2015		
				SUMMARY 7	Zone 7 College of Nursing Substantially Complete 10/12/15		
				SUMMARY 8	Zone 8: Ayres Hall, Haslam BB Substantially Complete 06/15/15		
				DESIGNER 1	Zone 1: Cope Associates		
				DESIGNER 2	Zone 2: Hearing and Speech Center Substantially Complete 01/16/1		
				DESIGNER 3	Zone 3: Reedy & Sykes		
				DESIGNER 4	Zone 4: Design Innovation		
				DESIGNER 5	Zone 5: Smee + Busby Architects		

PrStat	SBC#	Project Name	Project Cost	Description	Text	Mgr Last Name	Fund
				DESIGNER 6	Zone 6: Grieve Associates Architects		
				DESIGNER 7	Zone 7: Studio Four Design		
				DESIGNER 8	Zone 8: Weeks Ambrose McDonlad		
				CONTRACTOR 1	Zone 1 Dabney-Buehler & Ferris Hall Anderson Lumber Co.		
					Zone 1 Walters Life Eskola, LLC		
				CONTRACTOR 1.1	Zone 1 Brenda Lawson Blaine Construction Company		
				CONTRACTOR 2	Zone 2 Student Success Center: Allen Roofing		
				CONTRACTOR 2.1	Zone 2 Austin Peay and Serf Allen's Roofing		
				CONTRACTOR 3	Zone 3 Taylor Law Anderson Lumber		
				CONTRACTOR 3.1	Zone 3 Volunteer Hall ABG Caulking		
				CONTRACTOR 4	Zone 4 McClung Tower Henley Roofing Co		
				CONTRACTOR 4.1	Zone 4 Communications Building Dixie Roofing		
				CONTRACTOR 4.2	Zone 4 Baker Center Dixie Roofing		
				CONTRACTOR 4.3	Zone 4 Claxton Building Anderson Lumber		
				CONTRACTOR 5	Zone 5 Art & Architecture Building - Eskola, LLC		
				CONTRACTOR 5.1	Zone 5 Burchfield Geography Allen's Roofing		
				CONTRACTOR 6	Zone 6: BESS, CGL Anderson Lumber Company		
				CONTRACTOR 7	Zone 7 College of Nursing Henley Roofing Co.		
				CONTRACTOR 7.1	Zone 7 Perkins Hall - Anderson Lumber		
	540/009-14-1999B	Support Services Complex	24,920,000	SUMMARY 1	Phase 1 Facilities Services Substantially Complete 05/23/16	Starnes	J010001497
				SUMMARY 2	Phase 2: Bio Research Greenhouse Substantially Complete 04/14/08		
				SUMMARY 3	Phase 3: FS, Motor Pool, Gas Station On Hold		
				SUMMARY 4	Phase 4: Transportation Services On Hold		
				DESIGNER	Cope Associates, Inc. & CH2M Hill		
				CONTRACTOR 1	CM/GC Johnson & Galyon		
				CONTRACTOR 2	Phase 2: Hickory Construction		
	540/009-22-2007	Tennis Stadium Improvements	4,700,000	SUMMARY 1	Indoor Court: Substantially Complete 01/11/11	Starnes	J010001697
				SUMMARY 2	Phase 2 Substantially Complete 02/20/17		
				DESIGNER	Sparkman & Associates Architects, Inc.		
				CONTRACTOR 1	Indoor Court Expansion: Joseph Construction		
				CONTRACTOR 2	Phase 2 Wright Contracting		
	540/009-06-2016	Tom Black Track Additions	4,000,000	SUMMARY	Estimated Completion Q1/18	Starnes	J010001829
				DESIGNER	Lindsay & Maples Architects		
				CONTRACTOR	K & F Construction, Inc.		
	540/009-13-2014	Tom Black Track/LaPorte Stadium Improve	3,500,000	SUMMARY	Substantially Complete 4-21-16	Starnes	J010001813
				DESIGNER	Lindsay & Maples		
				CONTRACTOR	Rouse Construction Co.		
	540/009-07-2014	University Avenue Buildings Improvements	2,548,000	SUMMARY	1610 Substantially Complete 11/19/15	Bakewell	J010001809
				SUMMARY 2	1525 Building Substantially Complete July 5, 2016		
				DESIGNER	Brewer Ingram Fuller		
				CONTRACTOR 2	1525 Wright Contracting		
				CONTRACTOR 1	1610 GEM Technologies		
	540/009-22-2008	University Center	181,740,000	SUMMARY	Roadway: Substantially Complete 04/30/12	Gibson	J010001718
				SUMMARY 1A	Phase 1 A: Early Demo Package S.C. 05/23/13		
				SUMMARY 1B	Phase 1 Substantially Complete 06/29/2015		
				SUMMARY 1C	Phase 1 C S-9 Lot Substantially Complete 08/08/14		
				SUMMARY 2	Phase 2: Estimated Completion Q4/18		
				DESIGNER	McCarty Holsaple McCarty Architects & Interior Designers & Barbe		
				CONTRACTOR 1	CM/GC Preconstruction: Rentenbach Constructors Inc.		
				CONTRACTOR 2	All Construction: Rentenbach Constructors Inc.		
	540/009-05-2014	West Campus Redevelopment	234,200,000	SUMMARY 1	2017-0126 Substantially Completed	Gibson	J010001805
				SUMMARY 2	Phase 2: ARH Demolition (complete)		
				SUMMARY 3	Phase 3: Building 3 & 6 Estimated Completion Q2/18		
				SUMMARY 4	Phase 4: Humes Demolition (Morrill and Carrick deferred)		

PrStat	SBC#	Project Name	Project Cost	Description	Text	Mgr Last Name	Fund
				SUMMARY 5	Phase 5: Building 4		
				DESIGNER	CH2MHill Engineers		
				DESIGNER 2	Dining (Johnson Architecture)		
				CONTRACTOR	CM/GC Messer Construction		
	43		1,116,325,500				
CONSC	540/009-07-2010	Austin Peay & Alumni Memorial Sys	4,500,000	SUMMARY 1	Phase 1 Alumni Memorial Substantially Complete 1/10/12	Lowrie	J010001738
				SUMMARY 2	Phase 2 Austin Peay Substantially Complete 01/21/14		
				SUMMARY 3	Phase 3- 2nd Floor Substantially Complete 06/05/15		
				DESIGNER	The Lewis Group		
				CONTRACTOR 1	Phase 1 Alumni Windows Southern Constructors		
				CONTRACTOR 2	Phase 2 Austin Peay: K & F Construction		
				CONTRACTOR 3	GEM Technologies		
	540/009-17-2010	Buehler Lab Renovation	10,250,000	SUMMARY 1	Phase 1 Dougherty 6th Floor Substantially Complete April 3, 2015	Lowrie	J010001740
				SUMMARY 2	Phase 2 Buehler Lab 602, 603 Substantially Complete 01-07-2016		
				DESIGNER	Michael Brady, Inc.		
				CONTRACTOR 1	Phase 1 Wright Contracting		
				CONTRACTOR 2	Phase 2 Southern Constructors		
	540/009-14-2008	Campus Beautification Project (FY08-09)	4,750,000	SUMMARY 1	Phase 1 UCM	Campbell	J010001717
				SUMMARY 2	Phase 2 Lake Loudoun Plaza Substantially Complete 11/15/13		
				SUMMARY 3	Phase 3 Volunteer Blvd. and Lake Loudoun - Signalization		
				SUMMARY 4	Phase 4 Lake Loudoun Blvd. and Holdsclaw Drive S.C. 05-06-2016		
				DESIGNER	Carol R. Johnson Assoc.		
				CONTRACTOR 2	Merit Construction, Inc.		
				CONTRACTOR 4	Phase 4 Johnson & Galyon		
	540/009-05-2010	Chilled Water Plant Control Upgrades	6,100,000	SUMMARY 1	Phase 1 Substantially Complete 04/12/12	Kaminsky	J010001736
				SUMMARY 2	Phase 2 Replacement of Controls Substantially Complete 06/09/15		
				DESIGNER	Smith Seckman Reid, Inc.		
				CONTRACTOR	Interstate Mechanical		
	540/009-13-2004	Chiller Replacement Phase VII	2,200,000	SUMMARY 1	Substantially Complete 07/16/09	Sealy	J010001602
				SUMMARY 2	Campus needs further discussion regarding this project.		
				DESIGNER	Barge Waggoner Sumner & Cannon, Inc.		
	540/009-08-2008	Clement Hall Renovation-Phase III (A54)	3,000,000	SUMMARY	2016-1026 Substantially Complete	Kaminsky	J010001715
				SUMMARY 2	Phase II Brick Repairs Estimated Completion Q2/16		
				DESIGNER	Adams Craft Herz and Walker		
				CONTRACTOR	GEM Technologies		
	540/009-12-2015	Hydraulic System Improvements-Civil Eng.	145,000	SUMMARY	Early Design Phase	Kaminsky	J010001825
				DESIGNER	UCM		
	540/009-15-2011	Utilities Infrastructure Study	1,250,000	SUMMARY	Study to be complete Q1/16	Sealy	J010001755
				DESIGNER	Barge Waggoner Sumner & Cannon, Inc.		
	8		32,195,000				
	75		1,235,205,500				